

Paul's Mobile RV Service
 30125 Spallin Ave Abbotsford
 V4X2A5
 604 534 5833 604 202 0199

118405

DATE	June 23 2023
TAX REG. NO. N° DE TAXE	

SOLD TO VENDU À	Cypress Auto Brothers	SHIP TO EXPÉDIER À	
ADDRESS ADRESSE	Maple Ridge	ADDRESS ADRESSE	
	604 719 7615		paulsmobilerv@shaw.ca

CUSTOMER'S ORDER COMMANDE DU CLIENT	SOLD BY VENDU PAR	TERMS CONDITIONS	FOB FAB	VIA
--	----------------------	---------------------	------------	-----

QUANTITY QUANTITE	DESCRIPTION	PRICE PRIX	UNIT UNITE	AMOUNT MONTANT
	Service call		}	174 00
	gas cert. by			
	Repair Furnace			
	Sail switch			51 00
				<hr/> 225 00
			TVH/HST TPS/GST	11 25
			PST/TVP	
			TOTAL	236 25

INVOICE
FACTURE

STAPLES 51B

PROPANE SYSTEM RE-CERTIFICATION CHECKLIST

Payment Card Industry Data Security Standards prevent the use of credit card information sent through email or fax. A Client Service Representative will contact you within three business days to complete any payment process required.

Note: Any personal information collected is handled in accordance with the British Columbia *Freedom and Protection of Privacy Act*. If you have questions about the collection, use, or disclosure of this information, contact the Records, Information and Privacy Analyst for the Technical Safety BC at 1-866-566-7233.

A. Inspection (please print)

Vehicle owner's name: <u>Cypress Auto Brokers</u>			Decal number: <u>517777</u>		
Suite No.:	Street no.: <u>11919</u>	Street name: <u>Maple Meadows</u>		Street type: <u>way</u>	
City: <u>Maple Ridge</u>		Province: <u>BC</u>	Postal Code: <u>V2Y 9G9</u>		
Vehicle make: <u>Travel Life</u>		Vehicle type: <u>Camper</u>	Serial number: <u>TTCR140XM1007128</u>		


Propane Cylinder and Tanks: OK <input type="checkbox"/> Rej. <input type="checkbox"/> Date stamp <input type="checkbox"/> <input type="checkbox"/> Condition and paint <input type="checkbox"/> <input type="checkbox"/> Securely mounted <input type="checkbox"/> <input type="checkbox"/> Vented enclosure <input type="checkbox"/> <input type="checkbox"/> Location	Fridge Installation and Venting: OK <input type="checkbox"/> Rej. <input type="checkbox"/> Model: <u>RM2193</u> <input type="checkbox"/> <input type="checkbox"/> Sealed from coach interior <input type="checkbox"/> <input type="checkbox"/> Vented to coach exterior <input type="checkbox"/> <input type="checkbox"/> Installed to approved standards <input type="checkbox"/> <input type="checkbox"/> Operates to approved standards <input type="checkbox"/> <input type="checkbox"/> Proper flame characteristics <input type="checkbox"/> <input type="checkbox"/> Fittings leak tested while operating	Oven, Range Installation and Venting: OK <input type="checkbox"/> Rej. <input type="checkbox"/> Model: <u>SD2</u> <input type="checkbox"/> <input type="checkbox"/> Adequate ventilation as per code <input type="checkbox"/> <input type="checkbox"/> Installed to approved standards <input type="checkbox"/> <input type="checkbox"/> Operates to approved standards <input type="checkbox"/> <input type="checkbox"/> Proper flame characteristics <input type="checkbox"/> <input type="checkbox"/> Fittings leak tested while operating
Regulators (replacement must be 2-stage): OK <input type="checkbox"/> Rej. <input type="checkbox"/> Securely fastened <input type="checkbox"/> <input type="checkbox"/> Vented properly <input type="checkbox"/> <input type="checkbox"/> Protective covering <input type="checkbox"/> <input type="checkbox"/> 11" w.c. working pressure with 70% load <input type="checkbox"/> <input type="checkbox"/> <u>12.5"</u> w.c. lock-up (5 minute minimum duration)	Furnace Installation and Venting: OK <input type="checkbox"/> Rej. <input type="checkbox"/> Model: <u>DFS12111</u> <input type="checkbox"/> <input type="checkbox"/> Direct-vented and sealed from coach-interior <input type="checkbox"/> <input type="checkbox"/> Installed to approved standards <input type="checkbox"/> <input type="checkbox"/> Operates to approved standards <input type="checkbox"/> <input type="checkbox"/> Proper flame characteristics <input type="checkbox"/> <input type="checkbox"/> Fittings leak tested while operating	 Propane Gas Lights: OK <input type="checkbox"/> Rej. <input type="checkbox"/> Model: _____ <input type="checkbox"/> <input type="checkbox"/> Adequate ventilation and clearances to combustibles <input type="checkbox"/> <input type="checkbox"/> Installed to approved standards <input type="checkbox"/> <input type="checkbox"/> Proper flame characteristics <input type="checkbox"/> <input type="checkbox"/> Fittings leak tested while operating
Hoses and Lines: OK <input type="checkbox"/> Rej. <input type="checkbox"/> Hoses condition <input type="checkbox"/> <input type="checkbox"/> Excess flow restrictor <input type="checkbox"/> <input type="checkbox"/> Bulkhead hose condition <input type="checkbox"/> <input type="checkbox"/> Lines secured, protected and undamaged <input type="checkbox"/> <input type="checkbox"/> Exterior flare nuts <input type="checkbox"/> <input type="checkbox"/> Single approved appliance connections <input type="checkbox"/> <input type="checkbox"/> No interior line fittings <input type="checkbox"/> <input type="checkbox"/> Line and hose leak pressure test 8" w.c for 3 min. (no drop allowable)	 Water Heater Installation and Venting: OK <input type="checkbox"/> Rej. <input type="checkbox"/> Model: _____ <input type="checkbox"/> <input type="checkbox"/> Direct vented and sealed from coach-interior <input type="checkbox"/> <input type="checkbox"/> Installed to approved standards <input type="checkbox"/> <input type="checkbox"/> Operates to approved standards <input type="checkbox"/> <input type="checkbox"/> Proper flame characteristics <input type="checkbox"/> <input type="checkbox"/> Fittings leak tested while operating 	 Catalytic Heaters (canvas walled unit only): OK <input type="checkbox"/> Rej. <input type="checkbox"/> Installed to approved standards <input type="checkbox"/> <input type="checkbox"/> Operates to approved standards <input type="checkbox"/> <input type="checkbox"/> Proper flame characteristics <input type="checkbox"/> <input type="checkbox"/> Fittings leak tested while operating

Warning Labels:
 OK Rej. All warning labels as required by code

Note: All combustion air and combustion vent outlets shall meet or exceed, the clearances required by code from fuel fill points, openings, windows and doors.

I, the undersigned, verify the gas system for the vehicle listed above is: Acceptable Rejected for re-certification in compliance with the BC Safety Standards Act and Regulations.

Operating permit holder name: Paul's Mobile RV

Suite no.:	Street no.: <u>30125</u>	Street name: <u>Spallin</u>	Street type: <u>Ave</u>
City: <u>Abbotsford</u>		Province: <u>BC</u>	Postal Code: <u>V4Z 2A5</u>
Operating permit number: <u>502</u>		Fitter's name: <u>Daniel Brama</u>	Fitter's number: <u>24982</u>
Signature: 			Date: <u>June 23 2023</u>